Sectt. II-27—104,006—4-11-49.

P. W (195) Department.

MS SERIES

G.O. NO. 2329

2329

Dated 4-6-1951

4-6-1951

[Despatch Abstract.]

BUILDINGS - South Kanara District Construction of quarters for 6 Head Constables and 72 constables of the Armed Reserve at Mangalore - Revised Estimate for Rs.3,34,000/- Approved.

VERY URGENT:

From

Sri T.G.Sanjevi, M.A., I.P.,
Inspector-General of Police,
Madras.4.

To

The Secretary to the
Government of Madras,
HOME DEPARTMENT.

JOINT SECRETARY TO GOVERNMENT
HOME DEPARTMENT
APR 1951

Rc.No.312/HB/51, Dated 16th April 1951.

070771 1/14

Sir,

Sub: Buildings - Police - South Kanara district - Part II Schemes for 1950-51 - Construction of quarters for 6 Headconstables and 72 constables of the Armed Reserve at Mangalore - Revised estimate - approval requested-

Ref: G.O.Ms.No.4692, Public Works Department dated 21.12.1950.

I submit for the administrative approval of the Government a revised estimate amounting to Rs.3,39,000/- (Rupees three lakhs thirty nine thousands only) for the construction of quarters for 6 Headconstables and 72 constables of the Armed Reserve at Mangalore, South Kanara district. The original estimate was sanctioned in the Government Order cited, for Rs.2,30,000/-.

2. The report accompanying the revised estimate explains the nature of work and need for revision. For the reasons given in the letter No.850-M dated 29.3.1951 of the Executive Engineer Public Works Department, South Kanara (copy enclosed), the Executive Engineer has asked for the fresh administrative approval of the Government.

3. The work will be carried out by the Public Works Department and the expenditure met from the Civil Works Budget.

for Inspr.-Genl.of Police.

Encl: One estimate.

Copy of letter No.850-M, dated 29.3.1951 from the Executive Engineer, South Kanara Division, Mangalore.

Sub: Buildings - Police - Construction of quarters for 6 H.Cs. and 72 P.Cs. of the armed reserve, at Mangalore

Ref: Your C.No.1886/B1/50 dated 9.3.1951 and my No.521/SE dated 19.3.51.

The administrative approval of Govt. previously obtained on the approximate estimate amounting to Rs.2,30,000/- based on the type design of J.C.A. No.450 and 451/49, will not hold good as the labour and cost of materials have gone up. Hence I request you to kindly get the revised administrative approval of Govt. for the estimate amounting to Rs.3,39,000/- based on type design, J.C.A.No.399/ and 400/50 approved by Govt. and communicated by J.C.A. in No.915 dated 17.10.50. A copy of J.C.A's letter is herewith enclosed. The grand total of the estimate is corrected to Rs.3,39,000/-.

Copy of letter No.915 dated 17.10.50 from the Joint Consulting Architect to Government, Chepauk, Madras to the Executive Engineer South Kanara, Mangalore.

Sub: Construction-~~of~~ quarters for Police staff at Mangalore.

Further to this office letter No.483 dated 6.6.50 I write to inform you that fresh designs for the quarters for constables and headconstables adoptable in West Coast, drawing J.C.A.Nos.399 and 400/50 have been prepared, generally based on the type designs J.C.A. Nos.450 and 451/49. A copy of ~~th~~ blue print and schedule of quantities for the drawings J.C.A.Nos.399 and 400/50 are sent herewith for guidance in preparation of necessary estimates. The schedules of quantities may kindly be returned after taking necessary copies therefrom.

(True Copies)

SM/16.4.

for Inspr.-Genl.of Police.

P.W.D(C)

3

28/4/6

Sub:- Buildings - South Kanara Dist. Construction of quarters for 6 Head Constables and 72 Constables of the Armed Reserve at Mangalore - (Revised) Estimate for Rs 3,39,000/- Approved.

Ref:- From the I.G. of Police RC.No 312/HB/51, dated 16th April 51

Order MS 2329 Dated 4/6/51

H.E. the Governor of Madras hereby approves the Revised Estimate amounting to Rs 3,39,000/- for the construction of quarters for six Head Constables and seventy two Constables of the Armed Reserve at Mangalore, in supersession of the estimate approved for the purpose in G.O. MS 4692 P.W. dated 21.10.1950.

1.6.1951.

2.6.51.

2.6.51

To

Copy at (G)

The CE (B & GMF)

(with the Abstract Estimate at pp 3-6 in original)

The I.G. of Police

The Ag. Accts' Genl.

The Fin (B.G.)

Copy to Home Pol III

Copy for file.

6.6.51

p1 CE

p5 CE

60/21/6

Home Department.

Memo. No. 112364 Pol III/57-1 dated 21.6.57

Buildings- South Kanara dist.-
Construction of quarters for police staff
Revised estimate.

Ref:- G.O. Ms. No. 2329 P.W.D/4.6.51

=

In the part II (Schem) proposals for 1950-51 the I. G. of Police reported that the cost of construction of quarters for the police staff at South Kanara was Rs 90,000/- He submitted a detailed estimate amounting to Rs 2,30,000/- for this work which was approved in G.O. Ms. No. 4692 P.W. dated 21.12.50. Again he submitted a revised estimate amounting to Rs 3,39,000/- for the work (this has been) approved in the G.O. cited. While bringing forward building Schemes of the Police Dept. as Part II Schemes in future

the I. G. of Police should submit fairly reliable estimates for the works on the basis of approved type designs in consultation with the P.W.D., so that there may not be need to revise the estimates at short intervals

19.6.51
20.6.51

20/6/51

To the I. G. of Police
Madras 4

Copy for Sf

Home dept.

Part I Scheme for 1950-51.

(C. no. 70721 Pt III/51)

Buildings - Police - S. Kanara dist. - Construction of quarters for 6 tr. es and 72 constables of the Armed Reserve at Mangalore - Revised estimate -

p 1 c b

Ref: From the I. G. of Police, Re. no. 312/H3/51 of 16.4.51.

—×—

(1) Govt. Memo. no. 4692 P.W. D/21.12.50, the Govt. approved an ~~estimate~~ estimate amounting to Rs 2,30,000. for Construction of quarters for 6 tr. es and 72 Constables of the Armed Reserve at Mangalore in the South Kanara dist. The work referred to is one of the 17 Part II building schemes of the Police dept for 1950-51 submitted by the I. G. of Police. The I. G. has now submitted a revised estimate amounting to Rs 3,39,000. for the work in question. It will be seen from the letter of the E. E., South Kanara division, Mangalore at A on p 1 c f, that the original estimate approved by the Govt was prepared based on the type designs JC A 450/49 and 451/49 for quarters of Constables and head constables. The E. E. has stated that the original estimate will not hold good as the cost of labour and materials has gone up. Hence the estimate has been revised adopting type designs J.C.A. 399/50 and 400/50 approved by the Govt for quarters of Constables and head constables. The revised estimate may be accepted in this dept. The file may be sent to the P. W. and

P.T.O

Fin. depths for remarks.

28/4/51

28.4.51

30.4.51

Home U.O. 7077.1 Pol III/51-1

30 APR 1951
2403
PUBLIC WORKS DEPARTMENT

P.W.D.(C)

Notes from previous may be perused. As the difference between the original estimate and the revised estimate is large, it is presumed Home will take action in circulating including those of H.H. (P.W.) with these remarks the file may be passed on to Finance.

3.5.51

P.W.D.
2403/51-1
3.5.1951

1.5.51

2.5.51

Fin (Exp C)

The proposal of Home to accept the revised estimate of Rs. 3.39,000 for the construction of quarters for 6 Head Constables and 72 Constables of the Armed Reserve at Mangalore, may be agreed to. The Deptt. There is a provision of Rs 30.000 only for the work in question in the current year's budget.

As the excess over the original estimate approved in G.O. No. 4692 Fin. Dt. 21.12.50 is large i.e. Rs. 1.09.000, H.H (Fin) may see.

12/5/51

It is not clear why reliable estimates were not first submitted by the D.R. [when submitting Part II proposals or at least when submitting detailed

8.5.51

8/5/51

SENIOR ASSISTANT SECRETARY, FINANCE DEPARTMENT
34292
4 - MAY 1951
GOVERNMENT OF MADRAS

estimate. In this case, the cost as given in the Part II proposals was Rs. 90,000 while the cost as per detailed estimate sanctioned in Dec. 1950 was Rs. 2,30,000/- The D.I.G. now wants sanction for a revised estimate of Rs. 3,39,000 for the same work. The importance of preparing fairly reliable estimates on the basis of approved type designs in consultation with P.W.D. at the time of submitting the proposals for Part II Schemes may be impressed upon the D.I.G. of Police.

12/5/51 AS

As the variation is large, it will have to be mentioned in the Budget Memo for 1952-3 — cf. item 16 on p. 190 of the Memo for 1951-2. Home may send a copy of the orders in this case together with an extract of this note to Finance (B.S.) Dept. for this purpose.

12/5/51 Home

HOMES DEPARTMENT.

This file deals with the revised estimate amounting to Rs. 3,39,000/- sanctioned by the I.G. of Police for the construction of quarters for 6 Head constables and 72 Constables of the Armed Reserve at Mangalore in the South Kanara Dt.

2 The work referred to is one of the 17 Part II building schemes of the Police Department for 1950-51. In G.O.Ms.No. 4092, Public Works, dated 21-12-1950 the Government approved an estimate amounting to Rs. 2,30,000/- for the work in question. The

Executive Engineer, South Kanara Division has stated that the original estimate amounting to Rs. 2,60,000/- approved by the Government was prepared based on the type design SCA 450/48 and 451/48 for quarters of constables and head constables respectively, that the original estimate will not hold good as the cost of labour and materials has gone up and that the estimate has, therefore, been revised accepting type designs SCA 659/50 and 660/50 approved by the Government for quarters of constables and head constables respectively. The revised estimate has been accepted in this Dept. the Public Works Department and the Finance Department.

3 The Finance Department have stated that it is not clear why reliable estimates were not first submitted by the I.G. when submitting Part II proposals or at least when submitting detailed estimates, that in the present case, the cost as given in the Part II proposals was Rs. 90,000/- while the cost as per the detailed estimate sanctioned by the Government was Rs. 2,60,000/-, that the I.G. now wants sanction for a revised estimate of Rs. 3,69,000/- for the same work and that the importance of preparing fairly reliable estimates on the basis of approved type designs in consultation with the Public Works Dept. at the time of submitting the proposals to Government as Part II schemes may be impressed upon the I.G. The I.G. may be informed accordingly.

Fin. Dept.

They have also stated that as the variation is large, it will have to be mentioned in the Budget Memorandum for 1952-53 and have requested this Dept. to send a copy of the orders in this case together with an extract of the note to Finance (B.G.) Department for this purpose. ~~The I.G. may be asked to report explaining the reasons for the variation between the original estimate and the revised estimate.~~ This may be done

contd.

C 70771 Pol III

6/22/5

Pol I

A

4. The file may be circulated to H.C.M., H.M. (P.W.) and H.M. (Fin.) for orders whether the revised estimate amounting to Rs. 6,65,000/- for the construction of quarters for 6 head constables and 72 constables of the Armed Reserve at Mangalore in the South Kanara district ~~may~~ may be approved.

21/5/51
LW
21.5.51

PBS
21.5.51

A above may be approved.

Bhoo
22/5/51

H.C.M. 1/as

Hm (PW) PBS 26.5

Hm (Fin) K.V.A 25.5

SECRETARY TO GOVERNMENT
30 MAY 1951
HOME DEPARTMENT

ASSISTANT SECRETARY TO GOVT
30 MAY 1951

The file may be transferred to the P.W.D. for issue of orders.

LW
30.5.51

what about the suggestions in para 3 of the note? Who is to take action?

PBS
30/5/51

JOINT SECRETARY TO GOVERNMENT
30 MAY 1951

Resumed.

2. With ref. to 'B' above the P.W.D. may be requested to send a copy of the order to be issued in this file together with extract of the note of the Fin. Dept. After issue of orders, this Dept. may be requested to return the file with to this Dept. ~~etc~~ for taking action on 'A' above

LW
31-5-51

PBS
31/5/51 P.W.

SECRETARY TO GOVERNMENT
31 MAY 1951

Home U.O. 28 Pol III/51-4
31.5.51

P.W.D

PWD(C)

With reference to orders in circulation at ℘ 5 ante, a draft order is submitted for approval. After issue the file may be returned to Home for ~~further action~~ taking necessary action with regard to the specific suggestions of Finance to Home Deptt. at 'J' and 'K' on ℘ 3 ante.

M
2.6.51

A
1.6.51

OL
2.6.51.

[Issued as G.O.Ms 2329 P.W.D. 4.6.51]

A

S/C.

(1) First ...

(2) ...

...

(3) ...

...

M
2/6

53594 P.W.D.(C)

Sub: Buildings --Police - South Kanara District - Construction of Quarters for 6 Head Constables and 72 Constables of Armed Reserve at Mangalore.

No. 342 92-E(5)1

Extract of Finance Note dated 12-5-1951.

.....

" It is not clear why reliable estimates were not first submitted by the I.G. when submitting Part II proposals or atleast when submitting estimates. In this case, the cost as given in the Part II proposals was Rs.90,000/- while the cost as per detailed estimates sanctioned in December 1950 was Rs.2,30,000/-. The I.G. now wants sanction for a revised estimate of Rs. 3,39,000/- for the same work. The importance of preparing fairly reliable estimates on the basis of approved type designs in consultation with P.W.D. at the time of submitting the proposals to Government as Part II Schemes may be impressed upon the I.G. of Police."

P.S.
12-5-51.

" As the variation is large, it will have to be mentioned in the Budget Memorandum for 1952-53 - c.f. item 16 on p.190 of the Memorandum for 1951-52. Home may send a copy of the orders in this case together with an extract of this note to Finance (B.G.) Deptt. for this purpose."

R.R.
12-5-51.

G.O.Ms 2329 PW 4.6.51 (G1)

112360

P.W.D.(C)

With reference to the note of Finance extracted above the case may be returned to Home for further action as already ordered by A.S.4.Cab p 5 N.7 of G.O.Ms 2329 PW dt 4.6.51 pending at (G1)

≡ Action has to be taken in Home with reference to A' on p 4 N.7 of the G.O at (G1)

11.6.51

2/ 12.6.51 Home

P.W.D.
53594C/51-1
12.6.51

11.6.51

2

Home Department

Please see the note of the Fin. Dept extracted at p 1 ante and the P. W. D's note in continuation. With ref to 'A' on p 1 ante a draft memo. is subd. for approval.

2. With ref. to 'B' on p 1 ante, this Dept requested the P.W.D. to send a copy of the order with extract of the note to the Fin. Dept. But the P W. D sent a Copy of the order on p. 3 c.F. of flag (G) to the Fin. (B. G.) Dept. An extract of the note also may be sent to Fin.

3 After issue of the memo. the papers may be added to the G.O. at (G).

19.6.51
20.6.51

20/6/51

After securing extracts to Fin

Extracts sent to Fin. Dept. vide ... 20/6

Passed
LW